



**WATER & SANITATION AGENCY
MULTAN**

No. _____/DW/WASA

Dated: _____/_____/20

To,

The Section Officer (HUD)
Finance Department,
Government of the Punjab.
Lahore.

**Subject: - REQUEST FOR EX-POST FACTO REGULARIZATION OF
ENHANCEMENT IN AGREEMENT AMOUNT.**

It is respectfully submitted that WASA, Multan executed the subject development scheme after completion of all codal formalities and in accordance with the approved Administrative Approval and Technical Sanction. The admin approval was of Rs. 2817.208 million and this work was part of ten sewerage schemes executed by WASA against this admin approval. The agreement with the contractor was executed for the original contract amount of Rs.37129508 vide No. 2043/P&D/WASA dated 16.07.09 (**Annex-A**).

During execution of the work, certain additional quantities/items, which were essential for completion of the approved scheme, emerged. Accordingly, the agreement amount was enhanced to Rs. 86.67 million vide No. 750/P&D, to cater for the actual quantities executed (**Annex-B**). It is pertinent to mention that:

- i. No new item or separate scheme was introduced.
- ii. The scope and objective of the approved scheme remained unchanged.
- iii. The total expenditure remained within the approved Administrative Approval.
- iv. No additional financial liability beyond the sanctioned admin approval of the scheme was created.

During audit, an observation was raised regarding enhancement of the agreement amount that, instead of 133% enhancement, the scheme should have been revised UpTo 15% i.e the repeat order (**Annex-C**). The department defended the action on the grounds that the enhancement was necessitated by actual site requirements and was within the overall financial limits already approved by the competent authority (**Annex-D**).

The case was subsequently placed before the SDAC. After detailed deliberation, the SDAC directed that the matter be referred to the Finance Department for ex-post facto regularization of the enhancement in the agreement amount (**Annex-E**).

It is further submitted that the work has been completed in the public interest, the Government has suffered no financial loss, and the enhancement did not exceed the approved Administrative Approval. Regularization of the case would facilitate settlement of the audit observation and ensure closure of the audit para.

In view of the above, it is requested that the Finance Department may kindly accord ex-post facto regularization of the enhancement in the agreement amount in relaxation of the relevant financial/procurement rules, if so required, to settle the audit observation.

Approval of the competent authority is solicited, please.

DA/ As Above.

**DIRECTOR WORKS
WASA MULTAN**

C.C. to: -

The Managing Director WASA Multan for information please.



**WATER & SANITATION AGENCY
MULTAN**

No. _____/DW/WASA

Dated: _____/_____/2026

To,

The Section Officer (HUD)
Finance Department,
Government of the Punjab.
Lahore.

Subject: - **REQUEST FOR EX-POST FACTO REGULARIZATION OF
ENHANCEMENT IN AGREEMENT AMOUNT.**

Reference: This office letter No. _____/DW/WASA dated
_____ on the subject cited above.

It is submitted that the case regarding the ex-post facto regularization of the enhancement in the agreement amount for the subject development scheme is currently pending with your office for consideration.

As previously highlighted, this request is essential for the settlement of an audit observation and the formal closure of the corresponding audit para. The delay in regularization is currently hindering the finalization of the audit records, despite the fact that the work was completed in the public interest and within the sanctioned Administrative Approval limits.

In view of the above, it is requested that the matter may kindly be expedited and the necessary regularization be accorded at your earliest convenience to facilitate the settlement of the audit observation.

Submitted for your kind perusal and further necessary action.

**DIRECTOR WORKS
WASA MULTAN**